

WORK STATUS REPORT BEFORE 98TH BOARD MEETING

Sl. No.	Agenda No.	Name of the Scheme	Work Award / Estimated amount	Work Status in Percentage	Remarks
1	96.17	Conversion of Bulk power supply to L & MV power supply at Staff Quarter, Tribeni sangam and other similar Building attached with the Geonkhali Water Treatment Plant.	1353148.00	95%	All work except charging is completed. The line can't be charged and handed over to WBSEDCL unless the lease out procedure of Quarters and Lodge is completed. The work will not be completed unless the flat owner & lodge operator apply for electric connection from WBSEDCL.
2	96.17	Service connection work of Staff Quarter, Tribeni sangam and other similar Building attached with the Geonkhali Water Treatment Plant.	128873.00	95%	All work except charging is completed. The line can't be charged and handed over to WBSEDCL unless the lease out procedure of Quarters and Lodge is completed. The work will not be completed unless the flat owner & lodge operator apply for electric connection from WBSEDCL.
3	96.11	Installation of Street lighting System at Betkundu Rehab. Colony	9,37,121	85%	All material erection except light fittings is completed. The electric connection shall be taken by Mahisdal Panchayet Samiti. Unless power supply connection is taken total will not be completed.
4	94.23	Conversion of Basudevpur Pumping Station Bulk Supply to individual L & MV supply to individual Flat Owners at Basudevpur Staff Qtr, ADM Building & Ex-C.E.O Bunglow.	1345397.00	Nil	Tendering is in progress
5	96.17	Conversion of Chaitanyapur Boosting Pumping Station Bulk Supply to individual L & MV supply to individual Flat Owners at Chaitanyapur Staff Qtr.	1080891.00	Nil	Tendering is in progress
6	96.21	Installation Road Traffic Signal System at Exide More, Shaw Wallace More.	10,51,243.00	95%	Work is in progress.

7	93.07	Extension of existing grid at Chaulkhola Daspara under Haldia Panchayat Samity.	391674.00	60%	Work remain incomplete due to public dispute in way of clearance proposed electrical line.
8	97.18.1	Drawl of 11 HT line from Manoharpur to Chaulkhola Daspara	267327.00	30%	Work remain incomplete due to public dispute in way of clearance proposed electrical line.
9	93.07	Extension of existing grid at Chaulkhola Daspara under Haldia Panchayat Samity.	821856.00	85%	Work remain incomplete due to public dispute in way of clearance proposed electrical line.
10		Electrification of 2nd Campus of Dr. Meghnath Saha Institute of Technology	79,23,141.00	31%	Work is in progress.