

WORK STATUS REPORT OF 99TH BOARD MEETING

Sl. No.	Agenda No.	Name of the Scheme	Work Award / Estimated amount	Work Status Percentage (%)	Remarks
1	99.03(1)	INSTALLATION OF 1 NO. TUBE WELL AT BHABANIPUR REHABILITATION COLONY, PHASE-II	1,27,595.00	100%	Completed
2	99.10.1(A)	INSTALLATION OF TUBE WELL IN A BLOCK IN FRONT OF SUBHASH PRAMANIK HOUSE AT RAMNAGAR PURBA RAGHUNATHCHAK REHABILITATION COLONY.	1,27,595.00	100%	Tender floated vide Memo. No. 2210/H.D.A/IX-B-7 dtd. 24.01.12.Work order issued vide Memo No. 2306/H.D.A/IX-B-7 on 16.02.12.
3	99.10.1(B)	INSTALLATION OF TUBE WELL IN E BLOCK IN FRONT OF PANCHANAN TUNGA HOUSE AT RAMNAGAR PURBA RAGHUNATHCHAK REHABILITATION COLONY.	1,27,595.00	100%	
4	99.10.1(C)	INSTALLATION OF TUBE WELL IN F BLOCK IN FRONT OF BADAL MANNA HOUSE AT RAMNAGAR PURBA RAGHUNATHCHAK REHABILITATION COLONY.	1,27,595.00	100%	
5	99.10.1(D)	INSTALLATION OF TUBE WELL IN IN FRONT OF ALI ASGAR HOUSE OF MOUZA-RAMNAGAR AT RAMNAGAR PURBA RAGHUNATHCHAK REHABILITATION COLONY.	1,27,595.00	100%	
6	99.10.1(E)	INSTALLATION OF TUBE WELL IN IN FRONT OF TARA PADA DANDAPAT HOUSE OF MOUZA-PURBA RAGHUNATHCHAK AT RAMNAGAR PURBA RAGHUNATHCHAK REHABILITATION COLONY.	1,27,595.00	100%	
7	99.10.1(F)	INSTALLATION OF TUBE WELL IN IN FRONT OF MCCPTA ABASAN OF MOUZA-PURBA RAGHUNATHCHAK AT RAMNAGAR PURBA RAGHUNATHCHAK REHABILITATION COLONY.	1,27,595.00	100%	
8	99.10.2	INSTALLATION OF TUBE WELL AT BHABANIPUR REHABILITATION COLONY, PHASE-II	2,55,190.00	100%	
9	99.10.3	INSTALLATION OF TUBE WELL AT BHABANIPUR REHABILITATION COLONY, PHASE-III	2,55,190.00	0%	Estimate has been prepared.After fixing up the location of tubewells,tender will be floated shortly.
10	99.16	CONSTRUCTION OF U.G. CLEAR WATER RESERVOIR (CWR) AT DURGACHAK REHABILITATION COLONY	60,99,693.00	0%	Tender floated vide Memo. No. 2414/H.D.A/IX-A-55 dtd. 08.02.12.Work order issued.
11	99.18	PREPARATION OF DPR FOR PHASE-III OF WATER SUPPLY DISTRIBUTION NETWORK FROM BRAJALALCHAK TO HATIBERIA OF NEW 25 MGD WATER TREATMENT PLANT AND ENGAGEMENT OF PMC FOR PHASE-II OF WATER DISTRIBUTION NETWORK	Project Cost of Phase-II: 20.85 Crore. Project Cost of Phase-III: To be finalised after preparation of DPR.	0%	For preparation of detailed estimate,engineering,bid documents, letter has been sent to PMC , Haldia Integrated Development Agency Ltd. Vide Memo. No. 2205/IX-A-38 dtd. 24.01.12.
12	99.19	FINANCING OF DEDICATED WATER PIPELINE TO INDIA POWER CORPORATION LIMITED (HALDIA) FOR SUPPLYING 10.5 MGD WATER	-		Intimation regarding financial assistance has been sent to IPC(H)L vide Memo. No. 2203/H.D.A/IX-A-14(IPCL)/70 dtd. 24.01.12.Later, IPC (H) L requested to provide policy guidelines of H.D.A regarding dedicated water supply for the industries.
13	99.20	PAYMENT OF OUTSTANDING WATER CHARGES FROM LEASED OUT FLATS AND RENTED FLATS OF GOVT. EMPLOYEES.	-		Outstanding water charges claimed by Haldia Water Management Ltd for H.D.A's water connections has been released for the period November,08 to November,11
14	99.21	REVIEW COMMITTEE TO STUDY THE PERFORMANCE OF HWML AND FINANCIAL ISSUES IN VIEW OF CONCESSION AGREEMENT BETWEEN H.D.A & H.W.M.L	-		Committee Submitted final report which has been forwarded to the Principal Secy., T & CP Dept., UD Dept
15	99.22	CONSTRUCTION OF INTERNAL WATER DISTRIBUTION NETWORK FOR REHABILITATION COLONIES UNDER HALDIA MUNICIPALITY	-		Request letter has been sent to The Chairperson, Haldia Municipality vide Memo No. 2231/H.D.A/IX-A-47(HM) dtd. 24.01.12 to construct internal water supply distribution network and submit an action taken report regarding the construction of internal distribution network to the Rehabilitation Colonies .Later, HM requested H.D.A to help financially for the internal distribution network at the Rehabilitation Colonies for which detail scheme ,proposal has been sought from Haldia Municipality.