

WORK STATUS REPORT OF 99TH BOARD MEETING

Sl. No.	Agenda No.	Name of the Scheme	Work Award / Estimated amount	Work Status Percentage (%)	Remarks
1	99.03(2)	REPAIR OF EMBANKMENT OF HALDI RIVER NEAR ISWARDAHA JALPAI.	72,699.00	100%	
2	99.03(3)	URGENT REPAIR WORKS (SANITATION) AT SDO OFFICE, BASUDEBPUR.	62,712.00	100%	
3	99.04(2)	Ref - 98th Board Meeting			98th Board Meeting
4	99.04(3)				
5	99.04(4)				
6	99.04(5)				
7	99.04(6)				
8	99.04(7)				
9	99.04(8)				
10	99.04(9)				
12	99.04(10)	CONSTRUCTION OF SABJI MANDI AT DANGA MORE'	2,982,177.00		Estimate to be submitted
13	99.05(1)	CONSTRUCTION OF CONCRETE ROAD OF 2KM LENGTH WITH 2.5M WIDTH FROM HOUSE OF BALARAM MANNA TO DESH CANAL AT BARH UTTAR HINGLI G.P.	5,823,694.00		98th Board Meeting
14	99.05(2)	PROVIDING OF INFORMATION BOARD AT THE IMPORTANT ROAD JUNCTION I.E. MANJUSHREE MORE, DURGACHAK LEVEL CROSSING & ON CITY CENTRE TO MEDICAL COLLEGE ROAD NEAR MEGHNAD SAHA POLYTECHNIC.			
15	99.05(3)	RESTORATION, STRENGTHENING OF VILLAGE APPROACH ROAD NEARBY BRIDGE ABUTMENT (GEONKHALI SIDE), CONSTRUCTION OF STAIRCASE AND PLATFORM			
16	99.06(1)	PREPARATION OF COMPREHENSIVE PLAN, DESIGN AND FINANCIAL ESTIMATE INCLUDING THE BID PROCESS MANAGEMENT FOR SELECTION OF IMPLEMENTATION AGENCY WITH ALL NECESSARY ASSOCIATES.			
17	99.06(2)	PROJECT MANAGEMENT CONSULTANT FEES IF WBMSC WILL BE APPOINTED AS PROJECT MANAGEMENT CONSULTANT AFTER SELECTION OF THE IMPLEMENTING AGENCY			
18	99.07	DEVELOPMENT OF FOOD PARK AT HALDIA			Plan and estimate to be prepared
19	99.08	ENGAGEMENT OF PROJECT DEVELOPMENT CONSULTANT FOR DEVELOPMENT OF 2 ACRE LAND AT BASUDEVPUR NEAR KSHUDIRAM SQUARE FOR THE RESIDENTIAL COMPLEX ALONG WITH A COMMUNITY HALL ON 'BOT' BASIS.			
20	99.09(1)	CONSTRUCTION OF CONCRETE ROAD FROM NANDARAMPUR BUS STAND TO BASULIA MOSJID VIA PURBA SRIKRISHNAPUR.	4,756,957.00	100%	
21	99.09(2)	CONSTRUCTION OF CONCRETE ROAD FROM GANGA MELA (UTTAR SALUKKHALI) TO RPUNARAYAN CHAK PRY. SCHOOL.	3,384,728.00	100%	

22	99.09(3)	CONSTRUCTION OF CONCRETE ROAD FROM HEMENDRA NATH MAITY HOUSE MONICHAK GURUPADA GHORA HOUSE VIA CHANDAN PRADHAN & SITAL DAS HOUSE, OF MOUZA CHAKDWIPA BARGHASIPUR & MONICHAK	7,787,897.00	100%	
23	99.09(4)	CONSTRUCTION OF CONCRETE ROAD FROM NH-41 CHUNGHAR MORE TO B.P.H.C HOSPITAL	3,475,773.00	100%	
24	99.09(5)	CONSTRUCTION OF CONCRETE ROAD FROM BASUDEBPUR PRY. SCHOOL TO S. KANSABANIK HOUSE, IN PLOT NO.-702/3699 TO PLOT NO.-1020	3,281,281.00	100%	
25	99.09(6)	REPAIRING OF ROAD IN FRONT OF ROHIT FERRO TECH & MODERN INDIA CONCRUST NEAR MANAKSIA			EOI folated BBTest
26	99.09(7)	UP GRADATION AND WIDENING OF 4.5 KM LONG ROAD FROM HALDIA DOCK COMPLEX TOWNSHIP TO SUPERIOR PETROL PUMP.			
27	99.09(8)	UP GRADATION AND WIDENING FROM RANICHAK TO SUPERIOR PETROL PUMP ALONG WITH EXPANSION OF ROAD JUNCTION AT SUPERIOR PETROL PUMP MORE. THE SCHEME COST WILL BE SHARED WITH HDC ON 50:50 BASIS.	9,781,220.00	100%	
28	99.09(9)	CONSTRUCTION/ REPAIRING OF APPROACH ROAD TO 197 FLAT COMPLEX AT PRIYAMBADA HOUSING.			road is in good condition
29	99.09(10)	CONSTRUCTION OF CONCRETE ROAD (DORA BANDH ROAD) FROM D. GASHIPUR ARTHAIK VIDYALAYA TO BULUBERA HOUSE NEAR SOLAT (WARD NO. 15)	2,766,556.00	100%	
30	99.11.1	UPGRADATION OF ROAD FROM BARBASUDEVPUR MARKET TO JAMBERIA POST OFFICE VIA GORANKHALI MASJIT WITHIN DEULPOTA G.P.(LEGNTH-5 KM).	13,884,059.00	90%	work in progress
31	99.11.2	CONSTRUCTION OF CONCRETE ROAD FROM DWARIBERIA UP-TO-DATE CLUB TO BRINDA MANDIR VIA JHULKI PARA.(LENGTH-1.5 KM).	24,744,265.00	100%	
32	99.11.3	REPAIRING OF BITUMINOUS ROAD FROM TENTULBERIA PHE TO KUNKRAHATI UNDER BETHKUNDU G.P. (LENGTH-2.5 KM)			
33	99.11.4	CONSTRUCTION OF CONCRETE ROAD FROM BHANGAGARA BOARD PRY. SCHOOL TO ICHCHAPUR BAZAR UNDER BETHKUNDU G.P.	8,367,667.00	100%	
34	99.11.5	CONSTRUCTION OF PUCCA BRIDGE OVER ICHCHAPUR CANAL – 20 M			
35	99.11.6	RESECTION OF H.T. CANAL	50,408,197.00	100%	
36	99.11.7	CONSTRUCTION OF ROAD FROM BANKA TO BHOLSARA	24,935,785.00	50%	work in progress
37	99.11.8	CONSTRUCTION OF CONCRETE ROAD FROM NH-41 VIA KAPASERIA BAMUNA HIGH SCHOOL, BONGIA GRAMIN VIKAS BANK, KAPASERIA HIGH ROAD MORE TO JNV SCHOOL (1.5 KM)	9,236,861.00	70%	work in progress
38	99.11.9	CONSTRUCTION OF TIN ROOFS FOR VILLAGE HATS AT KAPASERIA HIGH ROAD MORE NEAR NH-41			land details is to be submitted
39	99.11.10	CONSTRUCTION OF CONCRETE ROAD OF 4KM LENGTH FROM THE HOUSE OF SRI KRISHNA MONDAL AT PATHERBERIA TO THE HOUSE OF ABUL KALAM VIA FROM UTTAR PATHERBERIA TO THE HOUSE OF MAHIUDDIN.	9,115,777.00	95%	work in progress

40	99.11.11	REPAIRING OF ROAD FROM BHANGABERIA TO TENGUA AT NANDIGRAM (SONACHURA)	38,055,388.00	98%	work in progress
41	99.11.12	CONSTRUCTION OF CONCRETE ROAD FROM RAJNAGAR MANASA TEMPLE TO JAMBARI VIA MONDAL HAT AT GOKULNAGAR G.P.			W/O issued
42	99.11.13	CONSTRUCTION OF CONCRETE ROAD FROM KULTALIA R.I. OFFICE (AMTALA) UP TO GARANBERIA WOODEN BRIDGE VIA KULTALIA BALIKA VIDYALAYA AT KULTALIA AMTALA (GARANEbria), J.L. NO.-175, PLOT NO.-1020 TO 520 UNDER BHEKUTIA G.P.	7,956,152.00	97%	Work started
43	99.11.14	CONSTRUCTION OF CONCRETE ROAD FROM BETTALA CULVERT UP TO DEBIPUR (SIDDHESWARI BAZAR) VIA DEBIPUR HIGH SCHOOL AT BATTALA DEBIPUR, J.L. NO.-209 TO 145, PLOT NO.-866 TO 296 UNDER NANDIGRAM & HARIPUR G.P.			Estimate under preparation
44	99.11.15	CONSTRUCTION OF BRIDGE OVER DUNIAR KHAL NEAR PURNA DAS'S HOUSE AT GANGRA, J.L. NO.-250, PLOT NO.-54 TO 22 UNDER SONACHURA G.P.	3,263,039.00	40%	work in progress
45	99.11.16	CONSTRUCTION OF CONCRETE ROAD OF 5KM LENGTH FROM THE SHOP OF NIMAI MAITY AT BIRULIA BAZAR TO BALICHAK POOL VIA BIRULIA HIGH SCHOOL AT BIRULEA G.P.			Tendering process
46	99.11.17	REPAIRING OF COMMUNITY HALL AT REAPARA UNDER NANDIGRAM P.S.			revised estimate to be done
47	99.11.18	CONSTRUCTION OF CULVERT OVER RAJAKHALI CANAL NEAR THE HOUSE OF SACHINANDAN BALLAV UNDER SITALPUR PACHIM G.P.	1,095,015.00	100%	
48	99.11.19	CONSTRUCTION OF NEW COMMUNITY HALL IN NANDAKUMAR PANCHAYAT SAMITY WITH SEATING CAPACITY OF 500.	18,675,795.00	80%	work in progress
49	99.11.20	REPAIR AND UPGRADATION OF JETTIES FOR FERRIES OPERATING AT HALDIA AND KENDUMARI, NANDIGRAM			Consultant deputed for preparation of plan and drawing
50	99.11.21	CONSTRUCTION OF SIMPLE JETTIES FOR FERRIES OPERATING AT TERAPEKIA AND NANDIGRAM			Consultant deputed for preparation of plan and drawing
51	99.11.22	DEVELOPMENT OF CHILDREN PARK NEAR KUKRAHATI BAZAR ON THE BANK OF HOOGHLY RIVER			Site was visited. Design and Drawing of retaining wall to be done through a consultant
52	99.11.23	CONSTRUCTION OF CULVERT ON MEERAKHALI CANAL IN FRONT OF THE HOUSE OF SUBHASH SHASMAL UNDER BRAJALALCHAK MOUZA	263,158.00	100%	
53	99.11.24	CONSTRUCTION OF CULVERT AT PLOT NO. 1585, MOUZA BARBAJITPUR, JL. NO. 59 OVER CANAL GANGAKHALI.	4,42,521.00	100%	
54	99.12	PROVIDING BARGE FACILITY FROM KUKURAHATI TO ROYCHAK FOR BETTER CONNECTIVITY WITH KOLKATA			DPR submitted
55	99.13.1	CONSTRUCTION OF BRIDGE OVER HT CANAL AT EKTARPUR (NEAR GANDHI HOUSE)			Tender floated
56	99.13.2	CONSTRUCTION OF 60 FT LONG BRIDGE FROM MAYACHAR TO KAMALPUR HAT AT JL. NO. 176			A consultant deputed for designing of the structure
57	99.14	CONSTRUCTION OF DRAIN & ELECTRIFICATION AT BETHKUNDU REHABILITATION COLONY, PHASE-II		60%	Electrification mostly done, Work started for drain.
58	99.15	CONSTRUCTION OF MULTIPURPOSE HALL FOR THE JAWAHAR NAVODAYA VIDYALAYA, KAPASARIA			tender floated

59	99.17	PLANTATION OF FOREST AND HORTICULTURAL PLANTS TO INCREASE GREEN COVER IN HALDIA TOWN AND INDUSTRIAL AREA	1,472,822.00	100%	
60	99.25	APPROVAL OF ESTIMATED AMOUNT FOR RENOVATION WORK AT PRAGYANANDA BHAWAN, MAHISADAL			Ref -98.25
61	99.52.1.1	CONSTRUCTION OF ROAD FROM MITSUBISHI BY-PASS ROAD TO THE CULVERT NEAR THE FACTORY OF ROHIT FERRO TECH THROUGH BHUNIA ROYCHAK MOUZA. LENGTH- 600MTR (APPROX) WIDTH- 6-7M.	8,169,802.00	100%	
62	99.52.1.2	CONSTRUCTION OF TOILET BLOCK AT PURBA RAGHUNATH CHAK, WARD NO.-5.	152,981.00	100%	
63	99.52.1.3	CONSTRUCTION OF BATHING GHAT, ROADS ETC. AT RAMNAGAR- PURBA RAGHUNATHCHAK REHABILITATION COLONY, BLOCK-F (EXTN).			
64	99.52.1.4	REPAIRING AND PAINTING OF A AND B BLOCK OF SHAKUNTALA HOUSING ESTATE.			Letter issued to Housing Constr Div for 'B' Block
65	99.52.1.5	CONSTRUCTION OF CONCRETE ROAD FROM POST OFFICE (ON MAHISHADAL-TERAPEKHIYA ROAD) TO PMGSY ROAD (ALONG HT CANAL) AT MADHYAHINGLI AND EKTARPUR MOUZA UNDER MAHISHADAL PANCHAYET SAMITI (LENGTH APPROX-2.5KM, WIDTH- 2.5MTR).			
66	99.52.1.6	CONSTRUCTION OF ROAD FROM DOKANGORA (NH-41) TO KUMARPUR HIGH MADRASA VIA RAJNAGAR SHITALA MANDIR AND KORANIA MADRASA.- LENGTH APPROX. 2KM	9,897,174.00	60%	work in progress
67	99.52.1.7	BHAWANIPUR REHABILITATION COLONY PHASE-II :CONSTRUCTION OF BALANCE ROAD IN THE COLONY, CONSTRUCTION OF 2 NOS. OF BATHING GHAT AND PROVIDING SLAB ON THE DRAIN ALONG THE MAIN APPROACH ROAD.		60%	work in progress
68	99.52.2.1	CONSTRUCTION OF DRAIN FROM SUTAHATA BAZAAR TO RAMCHANDRAPUR BRIDGE.			File placed for land clearance & for proposed alignment
69	99.52.2.2	CONSTRUCTION OF DRAIN FROM SUTAHATA BAZAAR TO NANDARAMPUR.			File placed for land clearance & for proposed alignment
70	99.52.2.3	CONSTRUCTION OF DRAIN FROM SHIBSANKAR CHAKRABORTY'S HOUSE TO MAHAMMADPUR WATER TANK.			
71	99.52.2.4	CONSTRUCTION OF COMMUNITY LATRINE AT SUTAHATA BAZAR AREA (DAKHIN PALLI).			Land has not been identified
72	99.52.2.5	CONSTRUCTION OF ROAD CONNECTING BASULIA RAIL STN. AND HOREKHALI-SUTAHATA ROAD			tender floated