

**WORK STATUS REPORT BEFORE 98TH BOARD MEETING**

Sl. No.	Agenda No.	Name of the Scheme	Work Award / Estimated amount	Work Status Percentage (%)	Remarks
1		Repairing road from Sutahala Bazar to Hoarkhali.	8,705,922.00	100%	
2		Construction of concrete road from Dalimbachak Kaltatala to Barobari Shibmandir via Adhikari para.	7,232,305.00	100%	
3		Construction of moorum road at Banewarchak.	10,608,950.00	100%	As per availability of the land the scope of work has been reduced
4		Construction of concrete road from Chaklalpur bus-stand to Hadia Baro Culvert(Part-I)	7,799,233.00	100%	
		Construction of concrete road from Chaklalpur bus-stand to Chaitanyapur Simana(Jamberia) (Part-II)	2,694,080.00	100%	
5		Construction of road, drains, cross-drains at Bhabanipur Rehabilitation Colony, Phase-III	11,977,854.00	90%	Work completed as per available land
6		Repairing of Bituminous road from Hatiberia to Biswanath Duttarchak via Bharatiya Vidyabhawa and Sataku Housing	1,715,555.00	100%	
7		Purba Rahtnathchak Rehabilitation Colony - up-gradation of roads (remaining part).	7,655,225.00	100%	
8		Land Development work for Bituminous Road at Rajarampur	7,952,785.00	50%	Work suspended
11		Construction of R.C.C road at Anarnagar P.S. Sutahala, Length-575M.Width-2.5M.	1,179,791.00	100%	
15		Up-gradation of road (bituminous) at Adani Wilmer to HPL Link road with construction of a box culvert.	6,584,089.00	100%	
16		Construction of drainage work at Chaitanyapur Phase-1, Chaitanyapur morh towards Deulpota Canal.	3,617,857.00	100%	
17		Repairing of road at Durgachak Rehabilitation Colony(A,B,C& G Block)	4,761,144.00	100%	
18		Construction of Bituminous Road at Chakdwipa Rehabilitation Colony.	1,729,150.00	100%	
19		Construction of 48 nos. stall at Dangamore near Geonkhali Water Treatment Plant, Phase-I.	5,126,333.00	67%	work stopped due to non availability of site
		Repairing and strengthening of Steel Bridge at Tentulberia on the road from Railway Crossing to Geonkhali Water Treatment Plant (Phase-II).	5,555,257.00	100%	
20		Construction of Main College Building of 2nd campus of Dr. Meghnath Saha Institute of Technology, Hakdia from foundation to 2nd floor along with sanitary plumbing works complete in all respects.	69,442,886.00	90%	Deposit Work
21		Composite work for proposed District Head Quarter at Nimtouri Tamluk, Purba Medinipur.(Gr-A)Phase-I : Construction of road.Phase-II : Construction of cross drainage workPhase-III : Land Development work by carried earth and fly ashPhase-IV : Construction Part-A + Part-B	166,870,709.00	62%	The Scheme has been Fore closed