

WORK STATUS REPORT OF 99TH BOARD MEETING

Sl. No.	Agenda No.	Name of the Scheme	Work Award / Estimated amount	Work Status in Percentage	Remarks
1	99.27.3	ILLUMINATION OF RIVERSIDE ROAD FROM BALUGHATA TO GANGA MORE BY LED STREET LIGHT	120 lakh	Nil	Work shall be taken up soon.
2	99.27.4	ILLUMINATION OF APPROACH ROAD TO MAHISADAL RAJBARI FROM CINEMA MORE BY DECORATIVE STREET LIGHT SYSTEM.	30 lakh	Nil	Work shall be taken up soon.
3	99.27.5	INSTALLATION OF STREET LIGHT IN REHABILITATION COLONIES OF HDA	100 Lakhs	Nil	Work shall be taken up soon.
4	99.27.7	ILLUMINATION THE 2.5 KM LONG ROAD FROM RANJIT DAS'S HOUSE TO SIJBERIA SITALA MANDIR VIA SREE CINEMA HALL IN SUTAHATA (WARD-I)	50 Lakhs	Nil	Work shall be taken up soon.
5	99.27.8	ILLUMINATION THE 0.7 KM LONG ROAD FROM UTTAM MALAKAR HOUSE TO SUBARNA JAYANTI BHAWAN (WARD-I)	20 Lakhs	Nil	Work shall be taken up soon.
6	99.27.11	DECORATIVE LIGHTING AT GATEWAY OF HALDIA	53,08,557.00	75%	Work shall be taken up soon.
7	99.29	DISMANTLING & REMOVAL OF SCRAP ELECTRICAL ITEM FROM CHAITANYAPUR WPS & OTHER LOCATIONS		Nil	Work shall be taken up soon.
8	99.52.2.6	STREET LIGHT FROM CHAITANYAPUR STAND TO KUKRAHATI	210 Lakhs	60%	Estimation is in progress. Work shall be taken up after road widening work.
9	99.52.2.7	STREET LIGHT FROM CHAITANYAPUR STAND TO CPT MARKET RAIL LINE.	180 Lakhs	Nil	Work is in progress.
10	99.52.2.8	STREET LIGHT FROM KUKRAHATI BAZAR TO HEREKHALI BAZAR VIA AMALAT HIGH SCHOOL.	180 Lakhs	Nil	Work shall be taken up soon.