

WORK STATUS REPORT OF 98TH BOARD MEETING

Sl. No.	Agenda No.	Name of the Scheme	Work Award / Estimated amount	Work Status Percentage (%)	Remarks
1	98.06	RESTORATION, STRENGTHENING OF VILLAGE APPROACH ROAD NEARBY BRIDGE ABUTMENT (GEONKHALI SIDE) AND RECONSTRUCTION OF GHAT AND PLATFORM.	441,152.00	100%	
2	98.06	CONSTRUCTION OF MOORUM ROAD FROM TRUCK TERMINAL ROAD TO IPCL BOUNDARY WALL	574,765.00	100%	
3	98.07	STRENGTHENING AND WIDENING OF THE BITUMINOUS ROAD FROM BRAJALALCHAK TO CHAITANYAPUR	48,830,573.00	50%	Work could not be proceeded in its full swing due to land problem
4	98.08	CONSTRUCTION OF CONCRETE ROAD FROM BRAJALALCHAK PRAMANIKSURA (NH-41) TO BAMUNCHAK MORE AND PROVIDING SIDE SHOULDERING AT BOTH SIDES OF THE CONCRETE ROAD	6,274,674.00	100%	
5	98.09	CONSTRUCTION OF ROAD FROM HOUSE OF NIRANJAN ADHIKARI TO SHUKHLALCHAK HIGH SCHOOL	2,094,327.00	100%	
6	98.10	CONSTRUCTION OF DRAIN AT PURBA RAGHUNATHCHAK REHABILITATION COLONY	7,264,180.00	100%	
7	98.10	CONSTRUCTION OF ROAD AT BETHKUNDU REHABILITATION COLONY	6,567,022.00	100%	
8	98.10	INSTALLATION OF TUBE WELL AT BETHKUNDU REHABILITATION COLONY	243,038.00		Tender to be done
9	98.10	CONSTRUCTION OF DRAIN AT GANDHINAGAR REHABILITATION COLONY	4,446,831.00	100%	
10	98.10	CONSTRUCTION OF DRAIN AT CHAKDWIPA REHABILITATION COLONY.	1,837,714.00	100%	
11	98.11	REPAIRING OF ROAD FROM CIPET-MEDICAL COLLEGE ROAD TO NH-41 VIA BHABANIPUR JAIL – 1 KM	4,060,331.00	100%	
12	98.11	REPAIRING OF ROAD FROM KSHUDIRAM SQUARE TO MITSUBISHI & STRETCHES TOWARDS HEL PLANT – 6 KM	9,447,787.00	100%	
13	98.11	REPAIRING OF APPROACH ROAD TO SHAKUNTALA HOUSING ESTATE AT DURGACHAK – 0.35 KM			road is in good condition

14	98.11	REPAIRING OF ROAD FROM MEGHNATH SAHA POLYTECHNIC TO LAW COLLEGE.	2,220,443.00	100%	
15	98.12	CONSTRUCTION OF CONCRETE ROAD OF 2 KM LENGTH AND 2.5 M WIDTH FROM THE HOUSE OF BALARAM MANNA TO DESH CANAL AT BARH UTTAR HINGLI G.P.	5,823,694.00	100%	
16	98.12	CONSTRUCTION OF CONCRETE ROAD OF 2 KM LENGTH FROM SRIKRISHNAPUR R.H.E. ROAD VIA SRIKRISHNAPUR PRIMARY SCHOOL TO BARADA RAILWAY STATION.	4,343,200.00	100%	
17	98.12	CONSTRUCTION OF CONCRETE ROAD OF 6.2 KM FROM KALAGECHIA P.M.G.S.Y. ROAD TO DURBABERIA MASJID VIA KHANPUR KASHIPUR HOSPITAL AND GOPALPUR HIGH SCHOOL.	16,198,504.00	75%	
18	98.12	CONSTRUCTION OF CONCRETE ROAD OF 2.5 KM FROM NANDIGRAM (SOUTH) HIGH SCHOOL TO DAUDPUR TAJ CLUB (NEAR MADRASA) VIA DHANYAKHOLA SHITALA TEMPLE AND HIGH SCHOOL AT	7,229,675.00	100%	
19	98.12	CONSTRUCTION OF CONCRETE ROAD OF 2.7 KM FROM REAPARA PALAI MORH TO KHODAMBARI-II G.P. OFFICE VIA SHIB BAZAR.	7,747,722.00	100%	
20	98.12	CONSTRUCTION OF CONCRETE ROAD OF ABOUT 2.6 KM FROM SARASWATI BAZAR TO SAMSABAD G.P. OFFICE VIA KANCHANNAGAR HIGH SCHOOL.	7,789,253.00	95%	
21	98.12	CONSTRUCTION OF CONCRETE ROAD FROM SAHID BEDI TO BANKA.	11,497,604.00	100%	
22	98.12	CONSTRUCTION OF CONCRETE ROAD OF 4 KM FROM THE HOUSE OF SATISH CH SAMANTA TO TAJPUR PMGSY, JL. NO. 104, 124	11,021,559.00	100%	
23	98.12	CONSTRUCTION OF BITUMINOUS ROAD FROM JAURI MORE TO GARCHAKRABERIA	33,933,323.00	90%	
24	98.12	CONSTRUCTION OF CULVERT NEAR THE HOUSE OF MONIRUDDIN AND PUKADDIN AT KUMARPUR (BOOTH NO. 1022)	428,684.00	100%	
25	98.12	CONSTRUCTION OF A CONCRETE BRIDGE OVER THE BHOLSARA CANAL NEAR AMRITBERIA JANA PARA, J.L. NO. 93 & 95			tender floated
26	98.12	CONSTRUCTION OF A BRIDGE, 40 FEET IN LENGTH, IN FRONT OF BANIBITAN PRIMARY SCHOOL ON P.M.G.S.Y ROAD AT BOYAL-II G.P.			Tender to be floated
27	98.12	CONSTRUCTION OF CULVERT AND APPROACH ROAD AT HAZRAKATA	878,275.00	95%	

28	98.12	CONSTRUCTION OF BRIDGE/BOX CULVERT AT GARCHAKRABERIA	2,343,974.00	100%	
29	98.12	CONSTRUCTION OF A FERRY GHAT BETWEEN NURPUR AND GADIARA AT GEONKHALI, J.L. NO. – 157.			At present the scheme has been kept on hold.
30	98.13	UP-GRADATION OF A STRETCH ON EXIDE ROAD NEAR CHIRANJIBPUR CROSSING	1,474,604.00	100%	
31	98.14	PROVIDING INFORMATION BOARD	1,363,939.00	80%	
32	98.14	OUTSIDE PAINTING AND ALLIED WORKS OF 197 FLATS AT PRIYAMBADA HOUSING ESTATE	835,025.00	100%	
33	98.14	DURGACHAK SUPER MARKET- MISCELLANEOUS REPAIRING WORKS SUCH AS DRAINS, COVER SLAB, SANITARY, PLUMBING ETC.	657,378.00	100%	
34	98.14	PAINTING OF BOUNDARY WALL AT HALDIA BHAWAN	308,364.00	100%	
35	98.14	BHABANIPUR REHABILITATION COLONY- PHASE-III - ROAD AND DRAINAGE WORK.	11,977,854.00	90%	Work completed as per the available land.
36	98.14	LAND DEVELOPMENT AT PITAMBARCHAK FOR EVICTEES FROM RADABALLAVCHAK	2,153,152.00		Work stopped due to local problem
37	98.14	CONSTRUCTION OF CONCRETE ROAD FROM BHOLSARA TO HATIMORE VIA AMRITBERIA G.P. OFFICE.	14,490,405.00	100%	
38	98.14	CONSTRUCTION OF CONCRETE ROAD FROM SIMAR BUNDH TO CULVERT WITHIN BARWTTARHINGLY G.P. (PART-I)	810,285.00	100%	
39		CONSTRUCTION OF CONCRETE ROAD FROM CULVERT TO ANANDAPUR WITHIN BARWTTARHINGLY G.P. (PART-II)	7,477,764.00	100%	
40	98.14	CONSTRUCTION OF CONCRETE ROAD FROM BABUPUR PHE ROAD TO KALIPUR VIA ANARPUR AND DHEKUA.	13,489,851.00	100%	
41	98.15	REPAIRING OF ROAD FROM KSHUDIRAM SQUARE TO DURGACHAK LEVEL CROSSING	5,899,063.00	100%	

42	98.16	EMBANKMENT PROTECTION WORK AND PROVIDING SIDE SHOULDER OF BITUMINOUS ROAD FROM GHOLPUKUR TO AMDABAD SCHOOL AT NANDIGRAM.	5,021,506.00	100%	
43	98.17	EMBANKMENT PROTECTION WORK FOR THE BITUMINOUS ROAD FROM DIGHASIPUR, TALPUKUR (NH-41) TO BPHC.	511,684.00	100%	
44	98.18	CONSTRUCTION OF DRAIN ALONG ADANI WILMER ROAD	4,628,196.00	100%	Completed reducing the scope of work
45	98.19	CONSTRUCTION OF BALANCE DRAIN WORK AT BHABANIPUR REHABILITATION COLONY PHASE-I	5,294,983.00	100%	
46	98.2	CONSTRUCTION OF CULVERT AT PURBA SRIKRISHNAPUR	482,841.00	100%	
47	98.21	CONSTRUCTION OF 'GATEWAY TO HALDIA TOWN'	9,064,996.00	80%	
48	98.22	BEAUTIFICATION OF ROAD JUNCTIONS, CONSTRUCTION OF PASSENGER'S SHED, PROVIDING DISPLAY BOARD ETC. FREE OF COST BY ADVERTISING AGENCY.			the agency has submitted a drawing which differs from UD department
49	98.23	OUTSIDE PAINTING OF HALDIA UNNAYAN BHAWAN (ADMINISTRATIVE BUILDING OF HDA).	287,193.00	100%	
50	98.23	REPAIRING OF HALDIA BHAWAN AND GUEST HOUSE AT DURGACHAK	1,145,097.00	100%	
51	98.24	FILLING UP OF THE ALLOTTED LAND TO S.P. PURBA MEDINIPUR FOR CONSTRUCTION OF BHABANIPUR PS, SDPO HALDIA OFFICE-CUM-RESIDENCE, EF LINES, TRAFFIC UNIT HOUSING ETC.	843,582.00	95%	
52	98.25	RENOVATION OF PRAGYANANDA BHAWAN AT MAHISHADAL	1,541,011.00	100%	
53	98.26	DEVELOPMENT OF FOOD PARK COMPLEX AT HALDIA			Plan and Estimate to be prepared
54	98.27	PREPARATION OF DETAILED PROJECT REPORT FOR DEVELOPMENT OF "MAHISHADAL RAJBARI"	369,000.00	100%	DPR sent to Land Department
55	98.28	PREPARATION OF DETAILED PROJECT REPORT FOR CONSTRUCTION OF JETTY AT KUNKRAHATI, TERAPEKHIYA AND KENDUMARI			
56	98.29	CONSTRUCTION OF LIG FLAT AT BARGHASHIPUR WITH THE HELP OF HUDCO			Estimate is under preparation.
57	98.3	CONSTRUCTION OF EYE-HOSPITAL FOR LION'S CLUB AT PURBA SHRIKRISHNAPUR, HALDIA.	6,025,351.00	90%	work in progress
58	98.31	HALDIA TRADE CENTRE	155,000,000.00	45%	ASIDE Fund
59	98.32	RE-CONSTRUCTION OF BOUNDARY WALL AT CHILDREN'S PARK, DURGACHAK	253,740.00	100%	
60	98.33	OUTSIDE REPAIRING & PAINTING OF 06 NO. BLOCKS AT PRIYAMBADA HOUSING ESTATE	1,115,183.00	95%	work in progress

61	98.34	CONSTRUCTION OF ROAD FROM H.I.T. MORE TO PETROL PUMP ON THE ROAD FROM RANICHAK TO TOWNSHIP			S.E. Rly. has been requested to allow level crossing across the road, but rply has not been received.
62	98.89 (5)	EXTENSION AND RENOVATION OF ADMINISTRATIVE BUILDING OF NANDAKUMAR PANCHAYAT SAMITY	1,200,000.00		Work is under execution by BDO, Nandakumar
63	98.89 (9)	CONSTRUCTION OF PUCCA ROAD FROM NANDIGRAM JANAKINATH MANDIR IN KANDAPASRA – 3 KM LENGTH AND 2.5 MTR WIDE.	9,053,481.00	99%	work in progress
64	98.89 (9)	CONSTRUCTION OF PUCCA ROAD FROM NANDIGRAM BUS STOP TO HARIPUR G.P. VIA MANIKPUR – 4 KM LENGTH AND 3.5 MTR WIDE	19,101,223.00	60%	work in progress
65	98.89 (9)	CONSTRUCTION A BRIDGE AT NANDIGRAM BAZAR (6.0 MTR LENGTH X 5.0 MTR WIDTH)			Electric pole and cable to be shifted
66	98.89 (9)	REPAIR AND RENOVATION OF NANDIGRAM BUS STAND	7,018,382.00	100%	
67	98.89 (10)	CONSTRUCTION OF ROAD FROM SIJBERIA TO ECL COMPANY VIA ANANTAPUR HIGH SCHOOL TO GOBINDAPUR.	20,263,928.00	95%	Work in progress
68	98.89 (10)	CONSTRUCTION OF CONCRETE ROAD FROM SUTAHATA B.D.O. OFFICE TO ASHADTALIA UTTAR PALLI LAKSHMI MANDIR VIA ASHADTALIA SHITALA MANDIR VIA SUBAL DHARA'S HOUSE UPTO THE HOUSE OF AJIJUL RAHAMAN.	8,543,934.00	100%	
69	98.89 (11)	Same scheme as 98.15			
70	98.89 (11)	REPAIRING OF ROAD FROM CPT MARKET TO CWC GODOWN VIA DURGACHAK POLICE STATION.	4,078,483.00	100%	
71	98.89 (11)	REPAIRING OF ROAD FROM TALPUKUR BUS STAND TO JAGDISH JANA'S HOUSE (WARD NO. 10)			At present condition of the road is good.
72	98.89 (11)	BEAUTIFICATION OF MARSHY LANDS (JHILS) IN WARD NO. 4,7,8,9 AND 10.	40,14,485.00	10%	Scheme to be modified
73	98.89 (11)	CONSTRUCTION OF CONCRETE ROAD FROM RASHAMAY KARAN'S HOUSE TO NARAYAN BHAKTA'S HOUSE IN FRONT OF SABUJ PRITHIVI NURSERY SCHOOL (WARD NO.4)	447,760.00	100%	
74	98.89 (12)	FILLING UP OF THE ALLOTTED LAND TO S.P. PURBA MEDINIPUR FOR CONSTRUCTION OF BHABANIPUR PS, SDPO HALDIA OFFICE-CUM-RESIDENCE, EF LINES, TRAFFIC UNIT HOUSING ETC.	5,296,815.00	90%	work almost completed
75	98.89 (12)	REPAIR WORK OF THE E.F. LINE HALDIA SUB-DIVISION BUILDING PRESENTLY ACCOMMODATED IN A PORTION OF BOYS HOSTEL AT I.T.I			The electrical repairing work has been completed